

December 28, 2011

Paris Community Pool Revitalization Project

Construction Update:

- Construction contract awarded to Nith Valley Construction (New Hamburg)
- Demolition of pool basin, concrete deck and mechanical building complete
- Construction site has been fenced
- Soil tests completed and excavation of site complete.
- Storm drain connection to Laurel St. complete
- Encountered ground water entering the construction site out of the western hillside. Contractor has installed 2 pumps to remove the water from the site – pumping water at 5 gallons/minute
- Clear stone (12 to 14” thick) and 3” Styrofoam insulation installed under the pool concrete base slab
- Main drains and piping installed
- Shallow end concrete slab poured
- Deep end and sloped portion between the shallow end and deep end concrete slab poured
- Foundation wall forms are being installed in the shallow end and deep end
- Shallow end foundation wall pour scheduled for Dec. 29/11 – construction of the beach front walk in to commence in January 2012.

Schedule:

- Draft construction schedule submitted by Nith Valley Construction indicates complete approximately mid June 2012.
- Weather will play a crucial role in completing this project on schedule.
- Winter weather has not been an issue to date. There is no frost in the ground with minimal precipitation as well day time temperatures have consistently been above freezing
- Contractor will continue to work on site this winter until weather makes that no longer possible and return to the site as soon as weather permits in the spring.

